BRUHAT BENGALURU MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name of work:- Package1 Improvements to Roads and Drains, Providing Amenities, Construction of RO Water Plant, Bengaluru One Center, Providing Sodium Vapour Lights, Sign Boards in Ward no.5 & 6 Byatarayanapura Division as per annexure Go No UDD 217 SFC 2016 Dated 28.5.2016 Works Sl No for

TOTAL ABSTRACT OF WARD NO: 05 & 06

Job No: 005-16-000052 26617

Name of Agency :-K. R. Santoshkumar

Bill No : 1st and Part Bill

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work							
	Present Bill Qty							
	Srirampura			361.71	291.90			
	Telecom layout			176.85	187.43			
	Jakkur lake			66.50	81.72			
	Sampigehalli			75.15	134.52			
	Maruthi layout			219.24	204.61			
	Executed Qty				**900.18**			
	Total				**900.18**			
	BOQ qty				899.45			
	Qty to be paid now	**Cum**			899.45	**172.00**	**154705.40**	
	Removing & Refixing Stone slabs of drains and Pointing in C.M(1:3) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work							

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

B.B.M.P., Bengaluru-24

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Present Bill Qty							
	Jakkur lake			486.00	216.00			
	Maruthi layout			1209.60	1476.90			
	Executed Qty				**1692.90**			
	Total				**1692.90**			
	BOQ qty				**1695.60**			
	Qty to be paid now	**Sqm**			**1692.90**	**74.00**	**125274.60**	
3	**Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 7.5cms thick with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Jakkur lake			162.00	58.05			
	Sampigehalli			276.75	507.60			
	Maruthi layout			302.40	174.15			
	Executed Qty				**739.80**			
	Total				**739.80**			
	BOQ qty				**741.15**			
	Qty to be paid now	**Cum**			**739.80**	**612.00**	**452757.60**	
4	**KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							

B.V.H. Consulting Engineers
Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Srirampura			6.21	4.14			
	Jakkur lake			1.50	2.25			
	Sampigehalli			1.95	3.30			
	Maruthi layout			7.02	6.99			
	New Name Boards			4.50	4.50			
	Executed Qty				**21.18**			
	Total				**21.18**			
	BOQ qty				**21.18**			
	Qty to be paid now	**Cum**			**21.18**	**4921.00**	**104226.78**	
5	**KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Srirampura			32.40	21.60			
	Jakkur lake			5.40	8.10			
	Sampigehalli			7.02	13.20			
	Maruthi layout			28.08	27.97			
	Executed Qty				**70.87**			
	Total				**70.87**			
	BOQ qty				**72.90**			
	Qty to be paid now	**Cum**			**70.87**	**4083.00**	**289362.21**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
6	**KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Srirampura			54.00	36.00			
	Jakkur lake			9.00	13.50			
	Sampigehalli			11.70	22.00			
	Maruthi layout			46.80	46.62			
	Executed Qty				**118.12**			
	Total				**118.12**			
	BOQ qty				**121.50**			
	Qty to be paid now	**Sqm**			**118.12**	**95.00**	**11221.40**	
7	**KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Srirampura			2.16	1.44			
	Jakkur lake			0.60	0.90			
	Sampigehalli			0.78	1.32			
	Maruthi layout			3.12	3.11			

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Executed Qty				**6.77**			
	Total				**6.77**			
	BOQ qty				**6.66**			
	Qty to be paid now	**Cum**			**6.66**	**5306.00**	**35337.96**	
8	**Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Srirampura			37.80	74.52			
	Jakkur lake			9.00	12.96			
	Sampigehalli			11.70	18.36			
	Maruthi layout			46.80	44.28			
	Executed Qty				**150.12**			
	Total				**150.12**			
	BOQ qty				**105.30**			
	Qty to be paid now	**Sqm**			**105.30**	**4892.00**	**515127.60**	
9	**KSRRB M400-Construction of Median and island with Soil taken from Borrow Areas. KSRRB M400-19. Construction of Median and island with Soil taken from Borrow Areas. Construction of Median and island above road level with approved material deposited from borrowpits, spread, sloped and compacted as per Clause 400.7 complete as per specifications. MORTH Specification No. 407 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							

V.H. Consulting Engineers Bangalore

Consultant

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Jakkur lake			208.05	207.90			
	Executed Qty				**207.90**			
	Total				**207.90**			
	BOQ qty				**208.05**			
	Qty to be paid now	**Sqm**			**207.90**	**192.00**	**39916.80**	
10	**KSRB 14.6-1: Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Jakkur lake			2774.00	2772.00			
	Executed Qty				**2772.00**			
	Total				**2772.00**			
	BOQ qty				**2774.00**			
	Qty to be paid now	**Sqm**			**2772.00**	**889.00**	**2464308.00**	
11	**KSRRB M300-52.2. Scarifying Existing Bituminous surface to a depth of 50mm by Mechanical Means. Scarifying the existing bituminous road surface to a depth of 50mm and disposal of scarified material and complete as per specifications. MORTH Specification No. 305.4.3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							

G.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Telecom layout			3176.80	3175.03			
	Executed Qty				**3175.03**			
	Total				**3175.03**			
	BOQ qty				**3176.80**			
	Qty to be paid now	**Cum**			**3175.03**	**7.00**	**22225.21**	
12	**KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Srirampura			603.53	599.84			
	Jakkur lake			65.30	53.91			
	Sampigehalli			300.00	385.94			
	Maruthi layout			270.95	198.94			
	Executed Qty				**1238.63**			
	Total				**1238.63**			
	BOQ qty				**1239.78**			
	Qty to be paid now	**Cum**			**1238.63**	**137.00**	**169692.31**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
13	**KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. MORTH Specification No. 406 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Srirampura			555.24	551.85			
	Telecom layout			635.36	635.01			
	Jakkur lake			72.73	49.60			
	Sampigehalli			460.00	591.78			
	Maruthi layout			302.40	198.94			
	Executed Qty				**2027.18**			
	Total				**2027.18**			
	BOQ qty				**2025.73**			
	Qty to be paid now	**Cum**			**2025.73**	**1627.00**	**3295862.71**	
14	**KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Srirampura			2414.10	2399.35			
	Telecom layout			3176.80	3175.03			

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Jakkur lake			316.20	215.65			
	Sampigehalli			2000.00	2572.95			
	Maruthi layout			1314.80	832.70			
	Executed Qty				**9195.68**			
	Total				**9195.68**			
	BOQ qty				**9221.90**			
	Qty to be paid now	**Sqm**			**9195.68**	**27.00**	**248283.36**	
15	**KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Srirampura			2724.90	2842.05			
	Telecom layout			1348.20	1667.47			
	Jakkur lake			1350.80	1591.85			
	Maruthi layout			4950.20	6221.90			
	Executed Qty				**12323.27**			
	Total				**12323.27**			
	BOQ qty				**10374.10**			
	Qty to be paid now	**Sqm**			**10374.10**	**3.18**	**32989.64**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
16	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work							
	Present Bill Qty							
	Srirampura			9039.00	9010.05			
	Telecom layout			4525.00	4842.50			
	Jakkur lake			1848.00	2023.15			
	Sampigehalli			2000.00	2572.95			
	Maruthi layout			6934.80	7702.65			
	Executed Qty				**26151.30**			
	Total				**26151.30**			
	BOQ qty				**24347.00**			
	Qty to be paid now	**Cum**			**24347.00**	**12.72**	**309693.84**	
17	KSRRB M500-16. Providing and laying dense bituminous macadam 50-75mm compacted thickness with 4.5% VG-30 Bitumen using 40/60 TPH capacity H.M.P, using crushed aggregates of grading II, premixed with VG 30 grade bituminous binder and transporting the hot mix to work site, laying with mechanical paver to the required grade level and alignment rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10, complete in all respects complete as per specification MORTH specification No. 507 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work							
	Present Bill Qty							

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Srirampura			195.00	190.43			
	Jakkur lake			9.06	11.23			
	Maruthi layout			33.49	35.12			
	Executed Qty				**236.78**			
	Total				**236.78**			
	BOQ qty				**237.55**			
	Qty to be paid now	**Sqm**			**236.78**	**7036.28**	**1666050.38**	
18	**KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Srirampura			205.56	209.66			
	Telecom layout			181.00	193.70			
	Jakkur lake			66.68	72.30			
	Sampigehalli			80.00	102.92			
	Maruthi layout			250.60	282.18			
	Executed Qty				**860.76**			
	Total				**860.76**			
	BOQ qty				**783.84**			
	Qty to be paid now	**Cum**			**783.84**	**8013.60**	**6281380.22**	

B.M.H. Consulting Engineers
Bangalore

Consultant

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ
ಬೆಂಗಳೂರು-26

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
19	**KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Srirampura			163.00	160.00			
	Telecom layout			181.00	189.60			
	Jakkur lake			59.00	57.00			
	Sampigehalli			80.00	80.60			
	Maruthi layout			203.00	218.00			
	Executed Qty				**705.20**			
	Total				**705.20**			
	BOQ qty				**686.00**			
	Qty to be paid now	**Sqm**			**686.00**	**499.00**	**342314.00**	
20	**Providing and making precast seating arrangement including excavation laying pcc M15, providing laying M20 concrete for pedestal and seating slab, fixing of seating slab including all necessary bolt and nuts etc, complete and as per the directions of Engineer in-Charge. (Data Rate) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Jakkur lake			12.00	12.00			
	Executed Qty				**12.00**			
	Total				**12.00**			
	BOQ qty				**12.00**			

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Qty for payment	**No.**			**12.00**	**9669.00**	**116028.00**	
21	**Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	7.00			
	R.O water purifier plants Ward No 06			5.00	5.00			
	Executed Qty				**12.00**			
	Total				**12.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**Each**			**12.00**	**1731.00**	**20772.00**	

B.V.H. Consulting Engineers Bangalore
Consultant

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Engineer

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24
Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
22	**Sinking borewell of 165mm dia clear using superfast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with aminimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 0 to 50m**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			350.00	350.00			
	R.O water purifier plants Ward No 06			250.00	250.00			
	Executed Qty				**600.00**			
	Total				**600.00**			
	BOQ qty				**600.00**			
	Qty to be paid now	**Rmtr**			**600.00**	**282.00**	**169200.00**	
23	**Sinking borewell of 165mm dia clear using superfast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with aminimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 50 to 100m**							
	Present Bill Qty							

B.V.H. Consultant & Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 05			350.00	350.00			
	R.O water purifier plants Ward No 06			250.00	250.00			
	Executed Qty				**600.00**			
	Total				**600.00**			
	BOQ qty				**600.00**			
	Qty to be paid now	**Rmtr**			**600.00**	**368.00**	**220800.00**	
24	**Sinking borewell of 165mm dia clear using superfast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with aminimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 100 to 150m**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			350.00	350.00			
	R.O water purifier plants Ward No 06			250.00	250.00			
	Executed Qty				**600.00**			
	Total				**600.00**			
	BOQ qty				**600.00**			
	Qty to be paid now	**Rmtr**			**600.00**	**409.00**	**245400.00**	

B.V.H. Consulting Engineers

Consultant

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
25	**Sinking borewell of 165mm dia clear using superfast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with aminimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 150 to 200m**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			350.00	350.00			
	R.O water purifier plants Ward No 06			250.00	250.00			
	Executed Qty				**600.00**			
	Total				**600.00**			
	BOQ qty				**600.00**			
	Qty to be paid now	**Rmtr**			**600.00**	**432.00**	**259200.00**	
26	**Sinking borewell of 165mm dia clear using superfast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with aminimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) P. 46 / I. 9.1 PRED SR 2012-13 - 150 to 200m**							
	Present Bill Qty							

B.V.H. Consultants Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 05			350.00	350.00			
	R.O water purifier plants Ward No 06			250.00	250.00			
	Executed Qty				**600.00**			
	Total				**600.00**			
	BOQ qty				**600.00**			
	Qty to be paid now	**Rmtr**			**600.00**	**500.00**	**300000.00**	
27	**Supply of ISI mark 175 mm nominal bore, Plain end steel casing pipe-grade of Steel Fee 410 of wall thickness 5.4 mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7mts both ends threaded confirming to IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusiveofalltaxesanddurties) Prices include Collar-medium duty P,iii,INo. 84 PRED SR 2012-13**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			350.00	392.95			
	R.O water purifier plants Ward No 06			250.00	285.04			
	Executed Qty				**677.99**			
	Total				**677.99**			
	BOQ qty				**600.00**			
	Qty to be paid now	**Rmtr**			**600.00**	**1219.00**	**731400.00**	
28	**Providing 250mm dia PVC Pipe 6kg/cm SE PRED Approved**							

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Present Bill Qty							
	R.O water purifier plants Ward No 05			126.00	126.00			
	R.O water purifier plants Ward No 06			90.00	90.00			
	Present Qty				**216.00**			
	Total				**216.00**			
	BOQ qty				**216.00**			
	Qty to be paid now	**Rmtr**			**216.00**	**694.00**	**149904.00**	
29	**Providing and fixing160mm Borewell Cap P. iii, I No. 85**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	7.00			
	R.O water purifier plants Ward No 06			5.00	5.00			
	Executed Qty				**12.00**			
	Total				**12.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**Rmtr**			**12.00**	**92.00**	**1104.00**	

B.V.H. Consulting Engineers Bangalore

Consultant

ಸಹಾಯಕ ಅಧಿಕಾರಿಯವರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ದಾಸರಹಳ್ಳಿ ವಲಯ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ವಲಯ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
30	**Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar/ Atalanta/ Calamal/ make suitable for vertical installation in 150 mm dia borewell comprising of single stage or multi stage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50Hz, 380/440 volts AC supply fitted with required accessories such as suction, casing suction strainers sand guard Non return value etc. complete.The pump and motor shall for an integral unit with all the required fittings 12.50 HP 25 stage.**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	6.00			
	R.O water purifier plants Ward No 06			5.00	4.00			
	Executed Qty				**10.00**			
	Total				**10.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**No**			**10.00**	**55568.00**	**555680.00**	
31	**Supplying of ISI marked galvanized mild steel tube (continously welded electric resistance welded (ERW) high frequency, induction welded (HFIW) Hot finished welded type of nominal bore given below screwed at both ends as per IS 554/1986 with latest amendments, pipes threaftes at one end and the other end protected as per specification in random lengths of 4 to 7mtrs Confirming to IS 1239 part I /1990 with amendament 1-5 and with all its latest amendements if any.The pipes supplied should be with BIS mark No 3/08-09**							
	Present Bill Qty							

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 05			1750.00	1750.00			
	R.O water purifier plants Ward No 06			1250.00	1250.00			
	Executed Qty				**3000.00**			
	Total				**3000.00**			
	BOQ qty				**3000.00**			
	Qty to be paid now	**Rmtr**			**3000.00**	**345.00**	**1035000.00**	
32	**Heavy Duty Collar 50 mm dia**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			308.00	308.00			
	R.O water purifier plants Ward No 06			220.00	220.00			
	Executed Qty				**528.00**			
	Total				**528.00**			
	BOQ qty				**528.00**			
	Qty to be paid now	**No**			**528.00**	**120.00**	**63360.00**	
33	**Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resitance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto1100Volts as per IS-694:1990 & confirming to GTP of GROUP-A. P. No. 12 / I No. 2. 10.4(1) 3C x 6 Sqm mm KPWD Electrical SR 2014-15**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			3570.00	3504.36			

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 06			2550.00	2499.38			
	Executed Qty				**6003.74**			
	Total				**6003.74**			
	BOQ qty				**6120.00**			
	Qty to be paid now	**Mtr**			**6003.74**	**174.00**	**1044650.76**	
34	**Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair supprting clamps, one borewell cap. Cable clips with bolts, nuts, valves guages etc., involoved in the job (Necessary GI pipe and specials with be supplied by the board at the site free of cost) (As per rate approved KUWS & DB for year 2008-09**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	6.00			
	R.O water purifier plants Ward No 06			5.00	4.00			
	Executed Qty				**10.00**			
	Total				**10.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**Nos**			**10.00**	**2760.00**	**27600.00**	
35	**Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15 mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., P No. 44 / I No. 6.6.6 KPWD Electrical SR 2014-15**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	6.00			

V.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 06			5.00	4.00			
	Executed Qty				**10.00**			
	Total				**10.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**Each**			**10.00**	**278.00**	**2780.00**	
36	**Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steelstrip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No.of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP- AP No. 55 / I No.7.4.44 core 16 Sq mm KPWD Electrical SR 2014-15**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			210.00	210.00			
	R.O water purifier plants Ward No 06			150.00	150.00			
	Executed Qty				**360.00**			
	Total				**360.00**			
	BOQ qty				**360.00**			
	Qty to be paid now	**Mtr**			**360.00**	**129.00**	**46440.00**	
37	**Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / onwall / on pole as required. In existing trench / duct.P No. 61 / I No.7.8.16 Sq mm to16 Sq mm) KPWD Electrical SR 2014-15**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			210.00	210.00			

B.V.H. Consulting Engineers Bangalore

Consultant

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 06			150.00	150.00			
	Executed Qty				**360.00**			
	Total				**360.00**			
	BOQ qty				**360.00**			
	Qty to be paid now	**Mtr**			**360.00**	**10.00**	**3600.00**	
38	**Digging of trench of 0.6 m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete. (As per Civil SR KSRB I-2,P-7) PNo.61/I.No.7.9.3 KPWD Electrical SR 2014-15**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			175.00	175.00			
	R.O water purifier plants Ward No 06			125.00	125.00			
	Executed Qty				**300.00**			
	Total				**300.00**			
	BOQ qty				**300.00**			
	Qty to be paid now	**Mtr**			**300.00**	**78.00**	**23400.00**	
39	**Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25 mm on pole / wall / drain crossing with necessary clamping arrangements for UG cable of 1.1 KVP.No.62 / I No. 7.12.1 KPWD Electrical SR 2014-15**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			28.00	24.00			
	R.O water purifier plants Ward No 06			20.00	16.00			
	Executed Qty				**40.00**			

B.V.H. Consultants

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Total				**40.00**			
	BOQ qty				**48.00**			
	Qty to be paid now	**Mtr**			**40.00**	**317.00**	**12680.00**	
40	**Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc., with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	6.00			
	R.O water purifier plants Ward No 06			5.00	4.00			
	Executed Qty				**10.00**			
	Total				**10.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**No**			**10.00**	**258.00**	**2580.00**	
41	**Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cut outs and other equipment's on the meter board using 40 mm dia 2.90 mm thick GI pipe 2.5mtr long buried in a pit...The pit should be filled with equal proportion of salt and charcoal 150 mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12 mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia,**							
	Present Bill Qty							

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 05			7.00	6.00			
	R.O water purifier plants Ward No 06			5.00	4.00			
	Executed Qty				**10.00**			
	Total				**10.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**No**			**10.00**	**2509.00**	**25090.00**	
42	**Supplying & fixing of Porcelain fuse channel with cutout on existing wooden / panel using necessary nuts, bolt sand washers. P No. 44 / I No. 6.7.2 KPWD Electrical SR 2014-15**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			42.00	36.00			
	R.O water purifier plants Ward No 06			30.00	24.00			
	Executed Qty				**60.00**			
	Total				**60.00**			
	BOQ qty				**72.00**			
	Qty to be paid now	**No**			**60.00**	**166.00**	**9960.00**	
43	**KSRB 13-7.1-4: Providing and fixing in position 50 mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications NO KBS 13.2.16 / 13.13 Page No. 93 Item**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	6.00			
	R.O water purifier plants Ward No 06			5.00	4.00			

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Executed Qty				**10.00**			
	Total				**10.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**No**			**10.00**	**1486.00**	**14860.00**	
44	**Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to works pot etc., complete. P.No. 95 / I. No. 13.81.3 PWD SR 2016-17**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	6.00			
	R.O water purifier plants Ward No 06			5.00	4.00			
	Executed Qty				**10.00**			
	Total				**10.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**No**			**10.00**	**214.00**	**2140.00**	
45	**Supplying and fixing 50 mm dia GI X nipple with ISI mark with all lead and lift load in gun loading and labour charges etc**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			28.00	24.00			
	R.O water purifier plants Ward No 06			20.00	16.00			
	Executed Qty				**40.00**			
	Total				**40.00**			
	BOQ qty				**48.00**			
	Qty to be paid now	**No**			**40.00**	**74.00**	**2960.00**	

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
46	**Supplying shunt capaitors conforming to IS 2834, 3 phase 400/440volts grade for power factor improvement of rotating machinery, Capacitor in KVAR rating Nos.2 KVAR capacity with all lead and lift =, loading, unloading and labour charges etc complete as per specifications**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	6.00			
	R.O water purifier plants Ward No 06			5.00	4.00			
	Executed Qty				**10.00**			
	Total				**10.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**No**			**10.00**	**322.00**	**3220.00**	
47	**Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve,indicator ON/OFF, energycross-3 with Short circuit breaking capacity of 10 K and complete wiring as required confirming to IEC 60898.5-32Amps TPNP No. 47 / 1 No.6.16.5 KPWD SR 2014-15**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	6.00			
	R.O water purifier plants Ward No 06			5.00	4.00			
	Executed Qty				**10.00**			
	Total				**10.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**No**			**10.00**	**1423.00**	**14230.00**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
48	**Fabricating supplying and mounting MS box made out...SWG suitable for floor/wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of redoxide primer paint and finally finishd with approved colour enameled metal paint etc., complete P.No. 49, I.No.6.40.2**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			153300.00	131400.00			
	R.O water purifier plants Ward No 06			109500.00	87600.00			
	Executed Qty				**219000.00**			
	Total				**219000.00**			
	BOQ qty				**262800.00**			
	Qty to be paid now	**No**			**219000.00**	**0.30**	**65700.00**	
49	**Supplying and delivery at site brand newstar / Essen / Lotus / Sun-shines / Adarsh / GK Controls best indigenous make combined energy meter-cum-control panel board unit of size 600x450x200 mmminimum mechanically strong vermin and waterproof. The unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440volts, A.C supply with spring loaded latch, locking device with akey ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided. the combined energy meter cum-control panel board unit suitable for operation. The panel board shall be fabricated on single unit in the above components for suitable pumpset. 12.5 HP to 15 HP Star Delta Starter**							

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	6.00			
	R.O water purifier plants Ward No 06			5.00	4.00			
	Executed Qty				**10.00**			
	Total				**10.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**No**			**10.00**	**10120.00**	**101200.00**	
50	**Earthwork excavation for pipeline trenches including deporiting or bank upto a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in the following structure manhole. Page No.01 / Item No.1.2.2 / PRED SR 2012-13 Hard Soil**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			189.00	145.80			
	R.O water purifier plants Ward No 06			135.00	162.23			
	Executed Qty				**308.03**			
	Total				**308.03**			
	BOQ qty				**324.00**			
	Qty to be paid now	**Cum**			**308.03**	**173.00**	**53289.19**	
51	**Providing and instalation at site of works P.V.C. Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc., Page No.15 item No.3.4.2 b PRED**							

P.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Present Bill Qty							
	R.O water purifier plants Ward No 05			420.00	388.00			
	R.O water purifier plants Ward No 06			300.00	415.50			
	Executed Qty				**803.50**			
	Total				**803.50**			
	BOQ qty				**720.00**			
	Qty to be paid now	**Rmtr**			**720.00**	**144.00**	**103680.00**	
52	**Refilling the basement and pipeline treanches with secleted available earth for trench excavation including authority condition in layers from thdi including disponsary of the surplus earth with a heavy 200mtrs PageNo.3 / Item No.1.6 /**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			189.00	145.80			
	R.O water purifier plants Ward No 06			135.00	162.23			
	Executed Qty				**308.03**			
	Total				**308.03**			
	BOQ qty				**324.00**			
	Qty to be paid now	**Cum**			**308.03**	**56.00**	**17249.68**	
53	**KSRB 13.6.3-6: Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No. KBS13.2.6/13.3P. 92 / I.13.37 PWD SR - 2016-17**							
	Present Bill Qty							

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 05			14.00	12.00			
	R.O water purifier plants Ward No 06			10.00	8.00			
	Executed Qty				**20.00**			
	Total				**20.00**			
	BOQ qty				**24.00**			
	Qty to be paid now	**Each**			**20.00**	**2039.00**	**40780.00**	
54	**KSRB 2-2.2: Earthwork excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5 m and above in width, in Hard soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No, KBS 2.1(a) / 2.3.5, Page No.5 / Item No.2.3 /**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			168.33	153.23			
	R.O water purifier plants Ward No 06			120.24	109.45			
	Bengaluru One Center Ward No 05			45.90	72.66			
	Bengaluru One Center Ward No 06			45.90	32.95			
	Executed Qty				**262.68**			
	Total				**262.68**			
	BOQ qty				**380.37**			
	Qty to be paid now	**Cum**			**262.68**	**188.00**	**49383.84**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
55	**KSRB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs with 40 mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregares @0.57 cum machine mixed, concrete laid in layers not, exceeding 15 cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.Specification No.KBS 4.1, 4.2. No.12 / I tem**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			47.06	47.37			
	R.O water purifier plants Ward No 06			33.62	33.82			
	Executed Qty				**81.19**			
	Total				**81.19**			
	BOQ qty				**80.68**			
	Qty to be paid now	**Cum**			**80.68**	**4836.00**	**390168.48**	
56	**KSRB 5.2.3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5.1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			39.60	39.06			

B.L.D. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 06			27.90	27.90			
	Bengaluru One Center Ward No 05			0.00	14.68			
	Bengaluru One Center Ward No 06			0.00	7.34			
	Executed Qty				**88.98**			
	Total				**88.98**			
	BOQ qty				**66.96**			
	Qty to be paid now	**Cum**			**66.96**	**4160.00**	**278553.60**	
57	**KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5-1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	R.O water purifier plants Ward No 05			17.57	17.57			
	R.O water purifier plants Ward No 06			12.55	12.55			
	Bengaluru One Center Ward No 05			0.00	6.60			
	Bengaluru One Center Ward No 06			0.00	3.30			
	Executed Qty				**40.02**			
	Total				**40.02**			
	BOQ qty				**30.12**			
	Qty to be paid now	**Cum**			**30.12**	**4973.00**	**149786.76**	

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
58	**KSRB 2.3: Filling available excavated earth (excludingrock) insides of foundations upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5m. including cost of all labour complete as per specifications.Specification No.KBS 2.9(P.6/I.2.10) PWD SR**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			168.33	168.35			
	R.O water purifier plants Ward No 06			120.24	120.25			
	Executed Qty				**288.60**			
	Total				**288.60**			
	BOQ qty				**288.57**			
	Qty to be paid now	**Cum**			**288.57**	**126.00**	**36359.82**	
59	**KSRB 5-11: Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not less than 1800kg/m3 and having aminimum average compressive strength 5.00N/mm2 confirming to IS 2185 (Part): 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing complete as per specifications.KBS No.5.4.Page No.25 / I tem No.5.27 / PWD SR 2016-17**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			388.64	388.55			
	R.O water purifier plants Ward No 06			277.60	277.25			
	Executed Qty				**665.80**			

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Total				**665.80**			
	BOQ qty				**666.24**			
	Qty to be paid now	**Sqm**			**665.80**	**931.00**	**619859.80**	
60	**KSRB 4.2.2: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal, coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastisiser @ 3lts confirming to IS 9103-1999 reaffirmed-2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roofslabs, staircase, lintels, retaining walls, walls (any thickness) including attached plasters, column, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window sills, fillets etc, including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.Specification No.KBS 4.1,4.6,No.13 / Item**							
	R.O water purifier plants Ward No 05			56.64	56.62			
	R.O water purifier plants Ward No 06			40.46	40.44			
	Bengaluru One Center Ward No 05			19.60	20.48			
	Bengaluru One Center Ward No 06			19.60	10.11			
	Executed Qty				**127.65**			
	Total				**127.65**			
	BOQ qty				**135.22**			
	Qty to be paid now	**Cum**			**127.65**	**5973.00**	**762453.45**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
61	**KSRB 4.2.8: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles, and beams retaining walls, return walls, walls (any thickness) including attached plasters, columns, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6 with all lead and lift, loading and unloading and all other**							
	Bengaluru One Center Ward No 05			20.78	20.78			
	Bengaluru One Center Ward No 06			20.78	10.39			
	Executed Qty				**31.17**			
	Total				**31.17**			
	BOQ qty				**41.55**			
	Qty to be paid now	**Cum**			**31.17**	**6119.00**	**190729.23**	

B.V.H. Consulting Engineers Bangalore

Consultant

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
62	**KSRB 4.2.10: Providing and laying in position reinforced cement concrete of mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @ 0.5175 cum and fine aggregates @ 0.345 cum with superplastisiser @ 0.225lts, machine mixed, well compacted for plain chajja of 7.5cms.average thickness,upto ground floor lever, including cost of all materials, labour, HOM of machinery, curing, complete as per specification. Specification NO. KBS 4.1,4.6 Page No.14 / Item No.4.19 / PWD SR 2016-17**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			14.17	7.56			
	R.O water purifier plants Ward No 06			10.12	5.40			
	Bengaluru One Center Ward No 05			20.16	20.16			
	Bengaluru One Center Ward No 06			20.16	10.08			
	Executed Qty				**43.20**			
	Total				**43.20**			
	BOQ qty				**64.61**			
	Qty to be paid now	**Sqm**			**43.20**	**453.00**	**19569.60**	

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
63	**KSRB 4.9.1: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to thead joining members wherever necessary complete as per design (laps, hook sand wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.Specification No.KBS 4.6.3 Page No.17 / Item**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			6.90	6.75			
	R.O water purifier plants Ward No 06			4.93	4.82			
	Bengaluru One Center Ward No 05			4.63	4.64			
	Bengaluru One Center Ward No 06			4.63	2.32			
	Executed Qty				**18.53**			
	Total				**18.53**			
	BOQ qty				**21.09**			
	Qty to be paid now	**MT**			**18.53**	**69075.00**	**1279959.75**	
64	**KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached plasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 Page No.15 / Item No. 4.31 / PWD SR 2016-17**							
	Present Bill Qty							

B.V.H. Consulting Engineers Bangalore

Consultant

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 05			411.24	411.18			
	R.O water purifier plants Ward No 06			293.74	293.70			
	Executed Qty				**704.88**			
	Total				**704.88**			
	BOQ qty				**704.98**			
	Qty to be paid now	**Sqm**			**704.88**	**291.00**	**205120.08**	
65	**KSRB 4-6.10: Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specifications.Specification NO KBS 4.6.2 Page No.16 / Item No. 4.37 / PWD SR 2016-17**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			18.90	7.56			
	R.O water purifier plants Ward No 06			13.50	5.40			
	Executed Qty				**12.96**			
	Total				**12.96**			
	BOQ qty				**32.40**			
	Qty to be paid now	**Sqm**			**12.96**	**268.00**	**3473.28**	
66	**KSRB 15.3.13: Providing 12mm thick cement plastering single coat with cement mortar 1:3, to ceiling including rounding off corners where ever required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.Page No.114 / Item No.15.21 / PWDSR-2016-17**							
	Present Bill Qty							

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 05			134.89	134.89			
	R.O water purifier plants Ward No 06			96.35	96.35			
	Executed Qty				**231.24**			
	Total				**231.24**			
	BOQ qty				**231.24**			
	Qty to be paid now	**Sqm**			**231.24**	**192.00**	**44398.08**	
67	**KSRB15.3.11: Providing 20mm thick cement plastering single coat with cement mortar 1:4, to stone masonry including rounding off corners where ever required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No.114 / Item No.15.19 / PWD SR 2016-17 (Inside wall)**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			308.84	308.84			
	R.O water purifier plants Ward No 06			220.60	220.60			
	Executed Qty				**529.44**			
	Total				**529.44**			
	BOQ qty				**529.44**			
	Qty to be paid now	**Sqm**			**529.44**	**233.00**	**123359.52**	
68	**KSRB15-7: Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications. (P.115/I.15.33 PWD SR-2016-17).**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			443.73	443.73			

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 06			316.95	316.95			
	Executed Qty				**760.68**			
	Total				**760.68**			
	BOQ qty				**760.68**			
	Qty to be paid now	**Sqm**			**760.68**	**25.00**	**19017.00**	
69	**KSRB15.3.9: Providing 18mm thick cement plastering single coat with cement mortar 1:6, to brick masonry including rounding off corners where ever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Page No.114 / Item No.15.17 / PWD SR 2016-17 (Out side Wall)**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			402.92	402.92			
	R.O water purifier plants Ward No 06			287.80	287.80			
	Executed Qty				**690.72**			
	Total				**690.72**			
	BOQ qty				**690.72**			
	Qty to be paid now	**Sqm**			**690.72**	**197.00**	**136071.84**	
70	**KSRB15-14.1: Providing and applying two coats with oilbound washable distemper of approved brand and shade on wall surface including priming coat with distemper pimer after thoroughly brooming the surface free from mortar drops and other foregin matter including preparing the surface even and sandpaper smooth cost of materials, labours, complete as per specifications PWD SR 2016-17 (P.117 / I. 15.49.1**							
	Present Bill Qty							

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 05			752.57	752.57			
	R.O water purifier plants Ward No 06			537.55	537.55			
	Executed Qty				**1290.12**			
	Total				**1290.12**			
	BOQ qty				**1290.12**			
	Qty to be paid now	**Sqm**			**1290.12**	**71.00**	**91598.52**	
71	**KSRB15-16.1: Providing and finishing external walls in two coats with water proof cement paint of approve brand and shade to give an even shade after thourghly brooming the surface to remove all dirt and losse powdered material, free from mortar dops and other foreign matter cost of materials, labours, complete as per specifications PWD SR 2016-17 (P.**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			402.92	402.92			
	R.O water purifier plants Ward No 06			287.80	287.80			
	Executed Qty				**690.72**			
	Total				**690.72**			
	BOQ qty				**690.72**			
	Qty to be paid now	**Sqm**			**690.72**	**83.00**	**57329.76**	
72	**KSRB15-18.2: Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. Page No. 121 / Item No. 15.74 / PWD SR 2016-17**							

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Present Bill Qty							
	R.O water purifier plants Ward No 05			245.38	218.96			
	R.O water purifier plants Ward No 06			175.27	156.40			
	Executed Qty				**375.36**			
	Total				**375.36**			
	BOQ qty				**420.65**			
	Qty to be paid now	**Sqm**			**375.36**	**81.00**	**30404.16**	
73	**Providing and fixing Special make glazed Vitrified tiles (Granomite finis) of approved make, quality and colour of sized 6000x600x10 mm thick fixed on existing flooring with a special roffe adhesive for flooring and skirting etc., complete including providing spears at required interval and removing stains etc., complete.Page No.107 / Item No.14.43 / PWD SR**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			287.67	287.67			
	R.O water purifier plants Ward No 06			205.48	205.48			
	Executed Qty				**493.15**			
	Total				**493.15**			
	BOQ qty				**493.15**			
	Qty to be paid now	**Sqm**			**493.15**	**1182.00**	**582903.30**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
74	**Providing and laying / fixing cement base, precast pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring reads of steps of steps and landin, laid on a bed of 12mm thick cement mortar 1:3 misfinished with flush pointing using white cement, including cost of materials including cutting, griding the edge ti half/full round where ever requires labour, curing complete as per specification Page No. 109 / Item No. 14.62 / PWD SR 2016-17**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			31.50	31.50			
	R.O water purifier plants Ward No 06			22.50	22.50			
	Executed Qty				**54.00**			
	Total				**54.00**			
	BOQ qty				**54.00**			
	Qty to be paid now	**Sqm**			**54.00**	**1078.00**	**58212.00**	

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
75	KSRB7.7: Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung / to phung fully open able as per approved drawings using Zangles of 25x33x3mm, weighing 1.419Kg/m both for outer and inner frames and central mullion section of size 25x46x3mm weighing 2.28Kg/m duly providing T section 19x19x3mm weighing 0.839kg/m for glazing of windows not more than 34cms.ctoc including providing and fixing 4mm thick reeded glass with teak wood beading of required size, all steel section should confirm to I.S.7452:1990 ,4nos, of hold fasts of approved size section should be cut to length welded and electrically grinded sub dividing frames of unit shall betenonned and revette into the frames electrically. All the steel surface shall be thoroughly cleaned free of rustand painted with one coat of anti-corosive paint and finishing with two coats of ready mix paint of approved colour and make including cost of materials, fixtures, labour and HOM of							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.56	7.56			
	R.O water purifier plants Ward No 06			5.40	5.40			
	Executed Qty				**12.96**			
	Total				**12.96**			
	BOQ qty				**12.96**			
	Qty to be paid now	**Sqm**			**12.96**	**3507.00**	**45450.72**	

B.V.H. Consulting Engineers

Consultant

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
76	**KSRB :7.5 Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel lths of convex corrugation, with side guides and bottom rail, with inter locking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & operations complete Including pulling hooks, 4 nos handles with all fittings and accessories, painted with a coat of red lead**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			52.50	52.50			
	R.O water purifier plants Ward No 06			37.50	37.50			
	Executed Qty				**90.00**			
	Total				**90.00**			
	BOQ qty				**90.00**			
	Qty to be paid now	**Sqm**			**90.00**	**2844.00**	**255960.00**	
77	**Providing revsrse osmosis system to cover2000 Liters of High TDS water per hour**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	7.00			
	R.O water purifier plants Ward No 06			5.00	5.00			
	Executed Qty				**12.00**			
	Total				**12.00**			
	BOQ qty				**12.00**			

R.V.H. Consulting Engineers
Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Qty to be paid now	**Nos**			**12.00**	**473800.00**	**5685600.00**	
78	**Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multi strand FRLS PVC insulated, 2X1.5Sq.mm Cable confirming to the GTP, with a 6 Amps flushtype SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood / PVC round block. complete for each outlet. GROUP A (Page No.05, Item No.2.1 KPWD SR 2014-15 b) Medium point above 3Mtr upto 6Mtr**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			14.00	14.00			
	R.O water purifier plants Ward No 06			10.00	10.00			
	Executed Qty				**24.00**			
	Total				**24.00**			
	BOQ qty				**24.00**			
	Qty to be paid now	**Point**			**24.00**	**225.00**	**5400.00**	
79	**Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multi strand FRLS PVC insulated, 2X1.5Sq.mm Cable confirming to the GTP, with a 6 Amps flushtype SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood / PVC round block. complete for each outlet. GROUP A (Page No.05, Item No.2.1 KPWD SR 2014-15 c) Long point above 6 Mtr upto 10 Mtr**							
	Present Bill Qty							

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 05			14.00	14.00			
	R.O water purifier plants Ward No 06			10.00	10.00			
	Executed Qty				**24.00**			
	Total				**24.00**			
	BOQ qty				**24.00**			
	Qty to be paid now	**Point**			**24.00**	**334.00**	**8016.00**	
80	**Supplying and flush mounting teak wooden box without front plank, made of not less than12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete (Page No.03, Item No. 1.6) KPWD SR 2014-15 (1.6.5) 4"x4"x3" (101x101x76mm)**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			84.00	84.00			
	R.O water purifier plants Ward No 06			60.00	60.00			
	Executed Qty				**144.00**			
	Total				**144.00**			
	BOQ qty				**144.00**			
	Qty to be paid now	**Each**			**144.00**	**63.00**	**9072.00**	
81	**Supplying and flush mounting teak wooden box without front plank, made of not less than12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete (Page No.03, Item No. 1.6) KPWD SR 2014-15 (1.6.1) 12"x12"x3" (300x300x76mm)**							
	Present Bill Qty							

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 05			42.00	42.00			
	R.O water purifier plants Ward No 06			30.00	30.00			
	Executed Qty				**72.00**			
	Total				**72.00**			
	BOQ qty				**72.00**			
	Qty to be paid now	**Each**			**72.00**	**107.00**	**7704.00**	
82	**Supplying and flush mounting teak wooden box without front plank, made of not less than12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete (Page No.03, Item No. 1.6) KPWD SR 2014-15 (1.6.3)10"x7"x3" (254x178x76mm)**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			42.00	42.00			
	R.O water purifier plants Ward No 06			30.00	30.00			
	Executed Qty				**72.00**			
	Total				**72.00**			
	BOQ qty				**72.00**			
	Qty to be paid now	**Each**			**72.00**	**80.00**	**5760.00**	
83	**Supplying 4mm thick plastic sheet with necessary nitches for fixing switches, regulators etc., and fixing on existing wooden or metal box using N.F.screws. (Page No.17,Item No.3.9) KPWD SR 2014-15**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			46667.00	46666.62			

K.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 06			33333.00	33333.30			
	Executed Qty				**79999.92**			
	Total				**79999.92**			
	BOQ qty				**79999.92**			
	Qty to be paid now	**Sqcm**			**79999.92**	**0.23**	**18399.98**	
84	**Extra for Groove cutting in brick wall/Ccfloor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. Upto 50mm conduit in brickwall (Page No. 03, Item No.1.7.1) KPWD SR 2014-15**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			70.00	70.00			
	R.O water purifier plants Ward No 06			50.00	50.00			
	Executed Qty				**120.00**			
	Total				**120.00**			
	BOQ qty				**120.00**			
	Qty to be paid now	**Mtr**			**120.00**	**19.00**	**2280.00**	
85	**Supplying heavy gauge PVC Conduit Pipe19/20mm dia 2mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering upto the wall surface and run with 18 SWG GI fish wire run throughout the conduit where ever necessary. (Page No. 02, Item No. 1.3.1) KPWD SR 2014-**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			70.00	70.00			

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	R.O water purifier plants Ward No 06			50.00	50.00			
	Executed Qty							
	Total				**120.00**			
	BOQ qty				**120.00**			
	Qty to be paid now	**Mtr**			**120.00**			
86	**Supplying and fixing PBBC/Bakelite straight or slant batten holder and wiring with 60w/230voltslamps. (Page No.20,Item No.4.2) KPWD SR 2014-15**				**120.00**	**52.00**	**6240.00**	
	Present Bill Qty							
	R.O water purifier plants Ward No 05			14.00	14.00			
	R.O water purifier plants Ward No 06			10.00	10.00			
	Executed Qty							
	Total				**24.00**			
	BOQ qty				**24.00**			
	Qty to be paid now	**Each**			**24.00**			
87	**Supplying patti type fluorescent tube light fitting of 2'-suitable for 14watts fluorescent tube fitting, made out of M.S. Sheet and stove enameled with HF Electronic Ballast, locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230volts AC. Supply including T5 lamp.(Page No.20,Item No.4.5) KPWD SR 2014-15**				**24.00**	**81.00**	**1944.00**	
	Present Bill Qty							
	R.O water purifier plants Ward No 05			28.00	28.00			
	R.O water purifier plants Ward No 06			20.00	20.00			
	Executed Qty				**48.00**			

P.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Total				**48.00**			
	BOQ qty				**48.00**			
	Qty to be paid now	**Each**			**48.00**	**544.00**	**26112.00**	
88	**Wiring for lighting / power circuit using one of FRLS PVC insulated1100 Vgrade, multi strand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP-A1.5sqmm (Page No.06,Item No.2.5.2) KPWD SR**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			35.00	35.00			
	R.O water purifier plants Ward No 06			25.00	25.00			
	Executed Qty				**60.00**			
	Total				**60.00**			
	BOQ qty				**60.00**			
	Qty to be paid now	**Mtr**			**60.00**	**17.00**	**1020.00**	
89	**Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 60/100 watts 230V GLS lamp. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			28.00	28.00			
	R.O water purifier plants Ward No 06			20.00	20.00			
	Executed Qty				**48.00**			
	Total				**48.00**			

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	BOQ qty				**48.00**			
	Qty to be paid now	**Each**			**48.00**	**687.00**	**32976.00**	
90	**Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and othe requipment's on the meterboard using 40mm dia 2.90mm thick GI pipe 2.5mtr long buried in a pit... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3.of IS732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122mm dia**							
	Present Bill Qty							
	R.O water purifier plants Ward No 05			7.00	7.00			
	R.O water purifier plants Ward No 06			5.00	5.00			
	Executed Qty				**12.00**			
	Total				**12.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**No**			**12.00**	**2509.00**	**30108.00**	
91	**KSRB 2.14-1: Extra for additional lift of 1.5m. or part thereof for excavation In loose / soft or hard soil including cost of materials, labour complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			27.04	27.04			

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Bengaluru One Center Ward No 06			27.04	13.52			
	Executed Qty				**40.56**			
	Total				**40.56**			
	BOQ qty				**54.08**			
	Qty to be paid now	**Cum**			**40.56**	**201.00**	**8152.56**	
92	**Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892cum and fine aggregates @ 465 cum machine mixed, machine mixed,concrete laid in layers not exceeding 15 cms, thick well compacted, in foundation and plinth, including cost of all material, labour HOM Machinery curing complete as per specification, with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			5.66	5.66			
	Bengaluru One Center Ward No 06			5.66	2.83			
	Executed Qty				**8.49**			
	Total				**8.49**			
	BOQ qty				**11.32**			
	Qty to be paid now	**Cum**			**8.49**	**5014.00**	**42568.86**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
93	**KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			34.56	34.56			
	Bengaluru One Center Ward No 06			34.56	17.28			
	Executed Qty				**51.84**			
	Total				**51.84**			
	BOQ qty				**69.12**			
	Qty to be paid now	**Sqm**			**51.84**	**230.00**	**11923.20**	
94	**KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			32.04	32.04			
	Bengaluru One Center Ward No 06			32.04	16.02			

B.V.H. Consultant Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Executed Qty				**48.06**			
	Total				**48.06**			
	BOQ qty				**64.08**			
	Qty to be paid now	**Sqm**			**48.06**	**291.00**	**13985.46**	
95	**KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			86.24	90.65			
	Bengaluru One Center Ward No 06			86.24	43.12			
	Executed Qty				**133.77**			
	Total				**133.77**			
	BOQ qty				**172.48**			
	Qty to be paid now	**Sqm**			**133.77**	**364.00**	**48692.28**	
96	**KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaitonsupto 3.50m from ground level. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							

R.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Bengaluru One Center Ward No 05			95.23	95.23			
	Bengaluru One Center Ward No 06			95.23	47.62			
	Executed Qty				**142.85**			
	Total				**142.85**			
	BOQ qty				**190.46**			
	Qty to be paid now	**Sqm**			**142.85**	**311.00**	**44426.35**	
97	**KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			80.46	80.46			
	Bengaluru One Center Ward No 06			80.46	40.23			
	Executed Qty				**120.69**			
	Total				**120.69**			
	BOQ qty				**160.92**			
	Qty to be paid now	**Sqm**			**120.69**	**254.00**	**30655.26**	

B.V.H. Consultant Engineers Bangalore

Consultant

ಕಿರಿಯ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ದ್ಯಾವರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಕಿರಿಯ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ದ್ಯಾವರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
98	**KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			20.16	20.16			
	Bengaluru One Center Ward No 06			20.16	10.08			
	Executed Qty				**30.24**			
	Total				**30.24**			
	BOQ qty				**40.32**			
	Qty to be paid now	**Sqm**			**30.24**	**268.00**	**8104.32**	
99	**KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto SO m. and lift upto 1.S m. including cost of all labour complete as per specifications. specification. No. KBS(with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			62.21	62.21			

R.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Bengaluru One Center Ward No 06			62.21	31.10			
	Executed Qty				**93.31**			
	Total				**93.31**			
	BOQ qty				**124.42**			
	Qty to be paid now	**Cum**			**93.31**	**126.00**	**11757.06**	
100	**KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			180.57	180.57			
	Bengaluru One Center Ward No 06			180.57	90.29			
	Executed Qty				**270.86**			
	Total				**270.86**			
	BOQ qty				**361.14**			
	Qty to be paid now	**Sqm**			**270.86**	**931.00**	**252170.66**	

R.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
101	**KSRB15-3.10 : Providing 20mm thick cement plaster in single coat with cement mortar 1:6, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			186.93	190.17			
	Bengaluru One Center Ward No 06			186.93	95.09			
	Executed Qty				**285.26**			
	Total				**285.26**			
	BOQ qty				**373.86**			
	Qty to be paid now	**Sqm**			**285.26**	**207.00**	**59048.82**	
102	**KSRB 15.3.2 Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			150.60	150.60			
	Bengaluru One Center Ward No 06			150.60	75.30			

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Executed Qty				**225.90**			
	Total				**225.90**			
	BOQ qty				**301.20**			
	Qty to be paid now	**Sqm**			**225.90**	**164.00**	**37047.60**	
103	**KSRB 15.3.13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			84.15	84.15			
	Bengaluru One Center Ward No 06			84.15	42.08			
	Executed Qty				**126.23**			
	Total				**126.23**			
	BOQ qty				**168.30**			
	Qty to be paid now	**Sqm**			**126.23**	**192.00**	**24236.16**	
104	**KSRB 15.10.2 Providing white washing for every one additional coat with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			150.60	150.60			

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Bengaluru One Center Ward No 06			150.60	75.30			
	Executed Qty				**225.90**			
	Total				**225.90**			
	BOQ qty				**301.20**			
	Qty to be paid now	**Sqm**			**225.90**	**3.97**	**896.82**	
105	**KSRB 15.10.4 Providing white washing to ceiling and / or sloping roof surface with additional one coat with lime of approved quality, to give an even shade including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			84.15	84.15			
	Bengaluru One Center Ward No 06			84.15	42.08			
	Executed Qty				**126.23**			
	Total				**126.23**			
	BOQ qty				**168.30**			
	Qty to be paid now	**Sqm**			**126.23**	**3.97**	**501.13**	
106	**KSRB 15-16.1: providing and finishing external walls in tow coats with water proof cement paint of approve brand and shade to give an even shade after thourghly brooming the surface to remove all dirt and losse powdered material, free from mortar dops and other foreign matter cost of materials, labours, complete as per specifications with Primer with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the**							

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Present Bill Qty							
	Bengaluru One Center Ward No 05			186.93	190.17			
	Bengaluru One Center Ward No 06			186.93	95.09			
	Executed Qty				**285.26**			
	Total				**285.26**			
	BOQ qty				**373.86**			
	Qty to be paid now	**Sqm**			**285.26**	**83.00**	**23676.58**	
107	**Providing and applying two coats with Plastic emulsion paint of approved brand wall surface to a give an even approved shade after throuughly brushing the surface,free from mortar drops and other foreign matter, including priming , including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications,with primer.For internal walls. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			150.60	150.60			
	Bengaluru One Center Ward No 06			150.60	75.30			
	Executed Qty				**225.90**			
	Total				**225.90**			
	BOQ qty				**301.20**			
	Qty to be paid now	**Sqm**			**225.90**	**89.00**	**20105.10**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
108	Providing and applying two coats with Plastic emulsion paint of approved brand wall surface to a give an even approved shade after throuughly brushing the surface,free from mortar drops and other foreign matter, including priming , including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications,with primer. For internal walls. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			84.15	84.15			
	Bengaluru One Center Ward No 06			84.15	42.08			
	Executed Qty				**126.23**			
	Total				**126.23**			
	BOQ qty				**168.30**			
	Qty to be paid now	**Sqm**			**126.23**	**93.00**	**11739.39**	
109	**Providing vitrified tiles 60 x 60cms of approved make, shade and size for flooring laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing complete as per specification. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			50.00	75.24			

B.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Bengaluru One Center Ward No 06			50.00	37.62			
	Executed Qty				**112.86**			
	Total				**112.86**			
	BOQ qty				**100.00**			
	Qty to be paid now	**Sqm**			**100.00**	**1105.00**	**110500.00**	
110	**KSRB 14-17.2 : Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 - Colour glazed tiles 30x60 cms 6mm thick with border of size 30 x 10 cms. with all lead and lift , loading and unloading and allother**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			5.02	4.72			
	Bengaluru One Center Ward No 06			5.02	2.36			
	Executed Qty				**7.08**			
	Total				**7.08**			
	BOQ qty				**10.04**			
	Qty to be paid now	**Sqm**			**7.08**	**1475.00**	**10443.00**	

G.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
111	**KSRB 9.4-2 : Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			0.23	0.23			
	Bengaluru One Center Ward No 06			0.23	0.11			
	Executed Qty				**0.34**			
	Total				**0.34**			
	BOQ qty				**0.45**			
	Qty to be paid now	**Cum**			**0.34**	**102197.00**	**34746.98**	
112	**KSRB 9.5-2 : Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			6.30	6.30			

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Bengaluru One Center Ward No 06			6.30	3.15			
	Executed Qty				**9.45**			
	Total				**9.45**			
	BOQ qty				**12.60**			
	Qty to be paid now	**Sqm**			**9.45**	**4613.00**	**43592.85**	
113	**KSRB 7.9:Providing and fixing .S.gill work for windows and ventilators using M.S.flats, or M.S. square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12 . with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			483.84	483.84			
	Bengaluru One Center Ward No 06			483.84	241.92			
	Executed Qty				**725.76**			
	Total				**725.76**			
	BOQ qty				**967.68**			
	Qty to be paid now	**Kgs**			**725.76**	**78.00**	**56609.28**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
114	**KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mmx18mm, 1.25mm.thick weight 0.417 kg/m, shutter**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			23.04	23.04			
	Bengaluru One Center Ward No 06			23.04	11.52			
	Executed Qty				**34.56**			
	Total				**34.56**			
	BOQ qty				**46.08**			
	Qty to be paid now	**Sqm**			**34.56**	**3794.00**	**131120.64**	
115	**KSRB 15-17.4 : Applying priming coat over new wood surface and / or wood based surface, after brushing with ready mix enamel priming paint including preparing the surface after thoroughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			6.30	6.30			

G.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Bengaluru One Center Ward No 06			6.30	3.15			
	Executed Qty				**9.45**			
	Total				**9.45**			
	BOQ qty				**12.60**			
	Qty to be paid now	**Sqm**			**9.45**	**31.00**	**292.95**	
116	**Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Bengaluru One Center Ward No 05			6.30	6.30			
	Bengaluru One Center Ward No 06			6.30	3.15			
	Executed Qty				**9.45**			
	Total				**9.45**			
	BOQ qty				**12.60**			
	Qty to be paid now	**Sqm**			**9.45**	**83.00**	**784.35**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
117	LED Street light.Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete							
	Present Bill Qty							
	Ward No. 06			77.00	77.00			
	Executed Qty				77.00			
	Total				77.00			
	BOQ qty				77.00			
	Qty to be paid now	Each			77.00	17222.00	1326094.00	
118	Supplying and Fixing of.....mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts fluorescent tube street light fitting of all capacities to GI or CI or rail or RCC pole / wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires. Using 32mm dia G.I.pipe - with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-							
	Present Bill Qty							
	Ward No. 06			115.00	115.00			
	Executed Qty				115.00			
	Total				115.00			
	BOQ qty				115.00			
	Qty to be paid now	Each			115.00	822.00	94530.00	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
119	**Wiring for lighting/power circuit using one of PVC insulated 1100v grade stranded Aluminium unsheathed wire single core/multi core cable in open or consealed system of wiring. a)4 sqmm. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Ward No. 06			330.00	330.00			
	Executed Qty				**330.00**			
	Total				**330.00**			
	BOQ qty				**330.00**			
	Qty to be paid now	**Each**			**330.00**	**6.90**	**2277.00**	
120	**Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A.3.5 core 25 sqmm - with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Ward No. 06			120.00	119.80			
	Executed Qty				**119.80**			
	Total				**119.80**			
	BOQ qty				**120.00**			
	Qty to be paid now	**Per mtr**			**119.80**	**152.00**	**18209.60**	

B.V.H. Consulting Engineers

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
121	**Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.25 sqmm to 75 sqmm - with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work**							
	Present Bill Qty							
	Ward No. 06			120.00	119.80			
	Executed Qty				**119.80**			
	Total				**119.80**			
	BOQ qty				**120.00**			
	Qty to be paid now	**Per mtr**			**119.80**	**32.00**	**3833.60**	
122	**Thiristor based single/ Three phase smart street light control and monitoring system Remotely control and and monitorable smart street light system by using web or mobile application .smart control system has hardware ruggedness over field issues like line cross, line short, lighting and any other irregularities in voltage. It has some features like 1.Remote lighting management.2.Precise lighting turnoff.3.Load ballancing.4.Load power regulation.5.Status tracking. It works on the basis of some of these features 1) Main Control Unit (Mother board) : Handles controlling , data handling and other communication process. 2) Communication unit: GSM/GPRS quad bandwith RS232 interface wireless**							
	Present Bill Qty							
	Ward No. 06			17.00	17.00			
	Executed Qty				**17.00**			
	Total				**17.00**			
	BOQ qty				**17.00**			

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
	Qty to be paid now	Each			17.00	47380.00	805460.00	
123	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes25 sqmm Long Barrel - with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work							
	Present Bill Qty							
	Ward No. 06			45.00	45.00			
	Executed Qty				45.00			
	Total				45.00			
	BOQ qty				45.00			
	Qty to be paid now	Each			45.00	19.00	855.00	
124	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-							
	Present Bill Qty							
	New Name Boards			12.96	12.96			
	Executed Qty				12.96			
	Total				12.96			
	BOQ qty				12.96			
	Qty to be paid now	Cum			12.96	187.00	2423.52	

B.V.H. Consulting Engineers
Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
125	KSRRB M800-3. Direction and Place Identification Signs upto 0.9 sqm Size Board:-Manufacturing, supply and installation of retro- reflectorised cautionary, mandatory and informatory signboards made out of cube corner micro prismatic grade sheeting confirming to type XI standards of IRC :67:2012 specifications & fixed over 4 mm thick aluminium composite panel sheet having minimun 0.30 thick aluminium skin on both sides & fixed over a support frame of 25x25x3 mm MS angle and mounted on 75mm dia OR 75x75x6mm Mild steel angle of total height 2.70m with clear height of not less than 2.10 m from the ground level to the bottom of the sign board & 60 cm							
	Present Bill Qty							
	New Name Boards			216.00	216.00			
	Executed Qty				**216.00**			
	Total				**216.00**			
	BOQ qty				**216.00**			
	Qty to be paid now	**Sqm**			**216.00**	**7903.00**	**1707048.00**	
126	KSRRB M800-7 Painting: Providing and applying two coats of readly mix paint of approved brand after through cleaning of surface to give an even shade complete as per specifications. P.196 Painting on Steel Surface with all lead and lift , loading and unloading and allother incidental charges etc., complete as							
	Present Bill Qty							
	New Name Boards			432.00	432.00			
	Old Name Boards			558.00	558.00			
	Executed Qty				**990.00**			
	Total				**990.00**			
	BOQ qty				**990.00**			
	Qty to be paid now	**Sqm**			**990.00**	**56.00**	**55440.00**	

Consultant

Assistant Engineer

Assistant Executive Engineer

BOQ Item No	Description	Unit		Qty as per Estimate	Qty Executed	Rate	Amount	Remarks
127	KSRRB M800-10. Painting new letter and figures of any shade with synthetic enamel paint black or any other approved color to give an even shade complete as per specifications English and Roman Hyphen and the like not to be measured and paid for MORTH Specification No.803 P.197 It No.24.10. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work							
	Present Bill Qty							
	New Name Boards			139200.00	139200.00			
	Old Name Boards			179800.00	179800.00			
	Executed Qty				**319000.00**			
	Total				**319000.00**			
	BOQ qty				**319000.00**			
	Qty to be paid now	**Cm**			**319000.00**	**0.49**	**156310.00**	
128	Manufacturing, Supply & Fixing of Retro- Reflection Road name sign board single Arrow size 1.98X0.9m size made out if wide angle cube corner micro prismatic grade sheeting confirming to IRC 67:2010 & type XI standards of ASTM D 4956-09 specifications and fixed over 2mm thick aluminium sheet back support frame of stainless stell supported by 30NB 1.2mm thick stainless steel pipe all around and 65NB 1.5mm							
	Present Bill Qty							
	Retro- Reflection Boards			12.00	12.00			
	Executed Qty				**12.00**			
	Total				**12.00**			
	BOQ qty				**12.00**			
	Qty to be paid now	**Each**			**12.00**	**25890.00**	**310680.00**	
	GRAND TOTAL						**38838360.61**	

B.V.H. Consulting Engineers Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer